

SF Bay Area IRWMP Coordinating Committee Meeting Summary
October 22, 2018
Location: MTC/SFEP, 375 Beale Street, San Francisco, CA

1. Roll Call – Appointed Functional Area Representatives Present

Water Supply- Water Quality	Wastewater- Recycled Water	Flood Protection- Stormwater	Watershed	Disadvantaged Communities
<ul style="list-style-type: none"> • Mark Seedall, CCWD (by phone) 	<ul style="list-style-type: none"> • Cheryl Munoz, SFPUC (representing BACWA) 	<ul style="list-style-type: none"> • Brian Mendenhall, SCVWD (by phone) • Mark Boucher, CCCFCWCD (by phone) 	<ul style="list-style-type: none"> • Josh Bradt, SFEP • Judy Kelly, NBWA 	

Others Present:

Devon Becker, ACWD
Samantha Cohen, Brown and Caldwell
Maddie Duda, EJCW
Natasha Dunn, SFEP
Nahal Ghoghaie, EJCW
Jennifer Krebs, representing SCWA
James Muller, SFEP
Michelle Novotny, SFPUC
Britton Schwartz, EJCW
Caitlin Sweeney, SFEP
Annisia Williams, All Positives Possible
LaDonna Williams, All Positives Possible

By Phone:

Kate Burn, City of Hayward
Tess Byler, San Francisquito Creek JPA
Jacques DeBra, EKI Environment and Water
Maggie Dutton, CCWD
Susan Haydon, SCWA
Andrea Lausch, City of Sunnyvale
Sherri Norris, CIEA
Lisa Pontecorvo, StopWaste
Metra Richert, SCVWD
Alex Tavizon, CIEA
Susan Wright, Ecology Action

1. Status of Round 1, Round 2, Drought Round, 2015 Round 4

For Prop 84 Round 1, Josh Bradt gave an update. Invoice 20, which covers up to June 30, is under review. Mr. Bradt has been communicating with Jessica Arm to gather any outstanding deliverables for the round. Mr. Bradt submitted two draft project completion reports to DWR.

Regarding the Stormwater Spine project, Mr. Bradt is working on the final amendment due in 2 weeks. The amendment will declare what the grant funds were used for and after the grant term ends, he will still be reporting globally on the project because it still is happening. He is working with the utilities in the cities of El Cerrito and Emeryville to get cost estimates and timelines for relocating their pipelines. Oakland has completed their utility work.

For Round 2, Q15 documents are under review by SFEP and will be submitted October 31. Project 7 Oakland Sausal Creek Restoration retention payment has been delayed at the State Controllers Office and is expected by the end of October. SFEP is currently working to pull together documents for the 6th amendment, which is meant to adjust the closeout budget for Project 9 Petaluma Flood Reduction.

For Round 3, Q11 (April 2018 - June 2018) were submitted to DWR on September 30. Q10 payment is expected in mid-October. SFEP is working on an amendment to extend the grant out to 2020. SFEP is also working on reallocating \$705,000 in leftover admin funds to projects. San Mateo RCD and Marin Municipal Water District are interested in the using the funds for additional benefits.

For Round 4, Q7 (March 2018 - May 2018) was approved by DWR. Q8 (June 2018 – August 2018) is under review by SFEP. Q6 payment (December 2017 - February 2018) were sent to projects in early October. SFEP is working with projects to amend the scope, budget, and schedule. They are expecting to extend the grant term to 2022.

Jennifer Krebs gave an update on AQPI. There was a meeting earlier this month with the project partners. They stopped in Napa and Sonoma to meet with local staff there interested in flood control. Both Sonoma and Santa Clara have temporary radars installed. This winter, the temporary radars will be replaced by permanent radars at locations selected in Sonoma and Santa Clara. The temporary radars will be moved to other locations, pending discussions with SFPUC and Contra Costa, and others.

Action Items:

- James Muller will work on the reallocation of Round 3 leftover admin funds following further discussion by the PSC.

2. Addition of Stormwater Resource Plans to the Plan

Susan Haydon, Project Manager for the Southern Sonoma County stormwater resource plan. The plan is currently in draft form and it is expected to be finalized within the next couple weeks. The State Water Board has remarked the plan is solid, and the prioritization process is effective and defensible. 63

projects were submitted to the SWRP. Project types included stormwater capture and detention that provide multiple benefits. There have been limited field investigations incorporated into the SWRP in both watersheds in Petaluma and Sonoma creek watersheds to help understand opportunities for groundwater recharge.

Sherri Norris commented that Tribes in the North Coast would be interested in this info. Ms. Haydon commented there is companion plan that was prepared for Russian River that can be shared as well.

Judy Kelly stated the North Bay Watershed Association is having their technical committee meeting, and have been in the process of gathering information on this topic.

Nahal Ghoghaie asked if the data layers are available open access. Ms. Haydon replied all data is open access.

Michelle Novotny commented the past process to add SWRPs to the Plan has been through adoption of an appendix. This has been done by a simple vote of the Coordinating Committee. The group consented to use this process to adopt Southern Sonoma County stormwater resource plan into the 2013 BAIRWMP. It was approved to adopt the Southern Sonoma County stormwater resource plan.

Action Items:

- Taylor Chang will develop an appendix to the 2013 BAIRWMP, which will adopt Southern Sonoma County stormwater resource plan into it.
- Ms. Haydon will share the link to the finalized SWRP.
- Ms. Chang will send the appendix and meeting notes to Ms. Haydon for her records.

3. Approach to Prop 1 IRWM DAC Involvement Funds

LaDonna Williams with All Positives Possible in South Vallejo presented on her work. All Positives Possible serves South Vallejo, a disadvantaged, front line, blast zone community. There are always decisions being made about environmental DAC communities where many of them aren't at the decision making table and don't know who the decision making players are. Ms. Williams works to understand the needs of her DAC community by hosting both traditional meetings, and those not so traditional where they go to them where they're at. She has seen some positive engagement, but it's not easy and there's a need to continue for their input.

Ms. Krebs asked if there are water-related issues the community is dealing with. Ms. Williams responded affirmatively that the Phillips 66 plant causes both negative air quality and water quality issues from their numerous toxic activities and spills in the water. The most recent ones sent thousands of residents to the local hospitals, while at the same time agencies approve increases of millions of tons of crude and gas oils by ships that will no doubt increase toxic spills into the Carquinez Straits.

Also, South Vallejo has been affected by water contamination issues at the Swanzy Reservoir. Residents have complained about bad water quality, but the city isn't showing an adequate response. The city has not followed up with residents. Residents are also dealing with raw sewage build up under their houses. All Positives Possible has also been conducting fishing surveys with people that include the homeless who regularly fish to meet their daily needs, fish culturally, including Tribal activities and connection to fishing.

Britton Schwartz gave an update on contracts. Most of the outreach partners are in contract now. The remaining should be under contract in the next week or two.

Maddie Duda provided an update on the needs assessment work. EJCW had an in-person training with the outreach partners in Oakland last Thursday focused on the needs assessment. She reported there are challenges balancing local specificity and producing meaningful info that is applicable to the region. The outreach partners have expressed they want a standardized set of questions for the needs assessment. The goal of the needs assessment is to then get to solution prioritization. EJCW will be providing technical assistance help the DACs define how they want to see issues addressed. The end goal is to have project proposals ready for Prop 1 implementation funding.

The group has talked about having a limited number of projects funded in the implementation round. If there are 13 DAC partners and they all come up with projects, how would the group modify the approach to be inclusionary? It was suggested to potentially bundle similar projects. There was a comment to modify the scoring criteria so that DAC projects are made a priority.

Ms. Norris gave an update on Tribal outreach. There are 3 Tribal outreach project partners so far, with the goal to have 5 partners total. Indian People Organizing for Change (IPOC), Ramaytush Ohlone, and Amah Mutsun are the first three project partners. The Mwuekma Ohlone and Hum-U-Ren may also become project partners. Ms. Norris will be working with the partners on activities such as needs assessment, capacity building, update the IRWMP, and GIS mapping all related to identifying water-related needs and projects eligible for implementation funding. Issues that have been identified so far include removal of invasive species, fishing, fire emergency preparedness, access to safe drinking water, and water for cultural activities.

Ms. Norris is planning to have project partners under contract by mid-November.

Action Items:

- Ms. Norris will share a map of Tribal groups broken out by language.

4. Discussion of Approach to Prop 1 Implementation

Brian Mendenhall reported he is working with Robyn Navarra to connect the Project Summary Form to the project database to reduce effort on data entry. The Project Summary Form isn't mandatory for

projects, but it's a way for the group to understand what projects exist currently. The CC decided it would be helpful to extend the due date for the form to November 16.

DWR released the draft PSP in early October. Mr. Mendenhall is reviewing the PSP and comparing the group's scoring criteria to the criteria in the PSP. His assessment is that the criteria are fairly consistent, but small updates need to be made to include: responding to climate change and contributing to regional water self-reliance.

The Process and Planning (PnP) subcommittee needs to discuss when to start requesting projects to submit the full 9-page Project Information Form from DWR.

The PSP doesn't include a due date for the grant applications. DWR has a floating schedule because they are requiring in-person workshops February through July 2019. The grant application due date is dependent on when the funding region holds its workshop with DWR. Generally, the application will be due 12 weeks after the workshop date. There was discussion about whether the group should have their workshop with DWR towards July because it would leave more time to pull the grant application together.

Action Items:

- Ms. Chang will upload the revised Project Summary Form she receives from Ms. Navarra to the website.
- Ms. Chang will update the website to extend the due date for the Project Summary Form to November 16.
- Ms. Chang will put on the agenda for the next CC meeting a discussion of the lead organization for this grant round, point of contact for DWR, and participation in the Project Scoring Committee (PSC).

KEY

Project entirely closed out except for ongoing Post-Performance Reports
 Project with significant concerns

Critical Milestone achieved since last meeting.

ABAG/DWR Grant Agreement #4600010575 - Round 2 Quarterly Status: Q15 documents were uploaded 10/31/2018. Final execution of invoice expected in early December. Payments: Project 07 retention payment was sent to Oakland 11/20/2018 Amendments: SFEP is currently working to pull together documents for the sixth amendment. This amendment will include multiple projects. Expected completion in December Site Visits: No site visits occurred during this period Grant Term: December 31, 2020							Project Breakdown Complete: 10 Underway: 6 (5 over 50%) Sig. Concerns: 2 Withdrawn: 1			Funds (as of Q14) Total Grant: \$17,495,000 Total Match: \$10,991,473.34 Grant Funds Spent: \$13,816,948.07 (79%) Match Funds Documented: \$7,133,073.98 (64.9%)	
--	--	--	--	--	--	--	--	--	--	---	--

Project # and Title	Project Sponsor	Construction Implementation Status	Project Completion Site Visit Date	Engineer's Cert of Completion Rcvd (Y/N)	Submission Date for Final Invoice	Project Completion Report Status	Retention Requested (Y/N)	Retention Paid (Y/N)	Post-Performance Report # Submitted	Anticipated Date Retention Release Invoice Issued to DWR: Amendment 5 Grant Term Extension
01_Bay Area Regional Water Conservation & Education Program	Solano County Water Agency	100%	Not Scheduled	N/A	Mar-19	Draft #1 March 2019	N	N	None to Date	Jul-19
02_East Bayshore Recycled Water Project Phase 1A (Emeryville)	EBMUD	Complete	Nov-16	Y	Submitted	Final Approved by DWR	Y	Y	#1	closed
03_Lagunitas Creek Watershed Sediment Reduction & Managments	Marin Municipal WD	Complete	Nov-17	N	Nov-18	Awaiting draft #3	N	N	#1	Nov/Dec 2018
04_Marin/Sonoma Conserving our Watersheds, Agricult BMPs	Marin RCD	93%	Nov-17	Y	Dec-18	Draft #1 December 2018	N	N	None to Date	May-18
05_Napa Milliken Creek Flood Damage Reduction & Fish Passage Barrier Removal	County of Napa	Complete	Feb-18	Y	Submitted	Final draft under review	N	N	None to Date	Nov/Dec 2018
06_5th St. East & McGill Road Recycled Water	Sonoma Valley Cnty San Dist.	Complete	Nov-17	Y	Submitted	Final Approved by DWR	N	N	None to Date	Aug/Sept 2018
07_Oakland Sausal Creek Restoration	City of Oakland Pub. Wks.	Complete	Apr-17	Y	Submitted	Final Approved by DWR	Y	Y	#1	July/August 2018
08_Pescadero Water Supply & Sustainability	County of San Mateo	85%	None to Date	N	Jul-18	Draft #1 December 2018	N	N	None to Date	May-19
09_Petaluma Flood Reduction, Water & Habitat Quality for Capri Cree	City of Petaluma	96%	Feb-18	N	Sep-18	Draft #1 December 2018	N	N	None to Date	Sep-19
10_Bayfront Canal/Atherton Channel Flood Improve & Habitat Restore	Redwood City	0%	None to Date	Jun-20	Sep-20	Draft #1 July 2020	N	N	None to Date	Dec-20
11_Regional Groundwater Storage & Recovery Phase 1A	SFPUC	Complete	Jun-17	Y	Submitted	Final Approved by DWR	Y	Y	#1	closed
12_Richmond Breuner Marsh Restoration	East Bay Regional Park Dist.	Complete	Apr-17	Y	Submitted	Final approved by DWR	Y	Y	#1	closed
13_Infrastructure Upgrades for Water Supply & Quality	Roseview Heights Mutual Water	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn
14_SF Bay Climate Change Pilot Projects	SFEP & Oro Loma San Dist	97%	Apr-17	Y	Dec-18	Awaiting final draft	N	N	None to Date	Apr-19
15_SF Airport Reclaimed Water Facility	SFO/City of San Francisco	50%	None to Date	N	Sep-18	Draft #1 August 2019	N	N	None to Date	Feb-20
16_San Jose Green Streets & Alleys Demonstration	City of San Jose	Complete	None to Date	Y	Sep-18	Awaiting final draft	N	N	None to Date	Mar-19
17_San Pablo Rheem Creek Wetlands Restoration	Contra Costa Water Dist.	Complete	Apr-17	Y	Submitted	Final Approved by DWR	Y	Y	#1	closed
18_Upper York Creek Dam Removal & Ecosystem Restoration	City of St Helena	0%	None to Date	N	Jun-20	Draft #1 June 2020	N	N	None to Date	Dec-20
19_Students & Teachers Restoring a Watershed (North & East Bays)	Point Blue Conservation	Complete	Feb-18	N/A	Oct-18	Draft #1 December 2018	N	N	None to Date	Jul-19
20_Grant Administration	ABAG	N/A	N/A	N/A	Oct-20	Draft August 2020	N	N	N/A	Dec-20

ABAG/DWR Grant Agreement #4600010883 - Round 3 (Drought Round) Quarterly Status: Q11 documents were submitted to DWR September 30, 2018. Invoice expected to be executed in early December. Q12 documents were submitted in November and are under review Payments: Q10 payments to LPSs were sent out October 30, 2018 Amendments: SFEP is processing an amendment to extend the grant to December 31, 2020. Additionally, SFEP has started working towards reallocating \$705,000 in admin funds via a subsequent amendment. Site Visits: No site visits occurred during this period Grant Term: May 1, 2019 (December 31, 2020)							Project Breakdown Complete: 4 Underway: 6 (all over 50%) Sig. Concerns: 0 Withdrawn: 0			Funds (as of Q10) Total Grant: \$32,178,423 Total Match: \$25,121,180.72 Grant Funds Spent: \$26,615,932.32 (82.7%) Match Funds Documented: \$24,955,620.47 (99.3%)	
--	--	--	--	--	--	--	---	--	--	--	--

Project # and Title	Project Sponsor	Construction Implementation Status	Project Completion Site Visit Date	Engineer's Cert of Completion Rcvd (Y/N)	Submission Date for Final Invoice	Project Completion Report Status	Retention Requested (Y/N)	Retention Paid (Y/N)	Post-Performance Report # Submitted	Anticipated Date Retention Release Invoice Issued to DWR
01_Lower Cherry Aqueduct Emergency Rehabilitation	SFPUC	60%	None to Date	May-19	Jan-19	draft #1 March 2019	N	N	None to Date	Jul-19
02_Zone 7 Water Supply Drought Preparedness	Zone 7	Complete	Aug-16	Y	Submitted	Final Approved by DWR	Y	Y	#2	closed
03_Los Carneros Water Dist. & Milliken Sarco-Tulocay Recycled Water	Napa Sanitation District	Complete	Aug-16	Y	Submitted	Final Approved by DWR	Y	Y	#2	closed
04_Sunnyvale Continuous Recycled Water Production & Wolfe Rd Pipe	Santa Clara Valley WD	90%	May-18	N	Submitted	draft #1 December 2018	N	N	None to Date	Apr-19
05_DERWA Phase 3 Recycled Water Expansion	DSRSanDist/EBMUD	Complete	May-16	Y	Submitted	Final Approved by DWR	Y	Y	#1	closed
06_Calistoga Recycled Water Storage Facility	City of Calistoga	Complete	Aug-16	Y	Submitted	Final Approved by DWR	Y	Y	#2	closed
07_Drought Relief for South Coast San Mateo County	San Mateo RCD	85%	Jun-17	Feb-20	May-20	draft #1 February 2020	N	N	None to Date	Sep-20
08_Stinson Beach Water Supply & Drought Preparedness	Stinson Beach County WD	100%	None to Date	Sep-18	Submitted	draft #3 September 2018	N	N	None to Date	Apr-19
09_Bay Area Regional Drought Relief Conservation Program	StopWaste	100%	None to Date	N/A	Sep-18	draft #1 December 2018	N	N	None to Date	Apr-19
10_WaterSMART Irrigation with AMI/AMR	Marin Municipal WD	99%	None to Date	N/A	Sep-19	draft #1 December 2018	N	N	None to Date	Mar-19
11_Grant Administration	ABAG	N/A	N/A	N/A	Sep-19	draft #1 June 2019	N	N	N/A	Oct-19

ABAG/DWR Grant Agreement #4600011486 - Round 4 Quarterly Status: Q7 (March 2018 - May 2018) was approved by DWR 10/9/18. Q8 (June 2018 - August 2018) was submitted 10/15/2018 by LPS's and is under review Payments: Q7 was executed on October 12, 2018 and payment from the state is expected in January, 2019 Amendments: SFEP is working with LPS's to amend the scope, budget, and schedule. Expected extension to 2022. Site Visits: No site visits occurred during this period Grant Term: December 31, 2020							Project Breakdown Complete: 0 Underway: 7 (2 over 50%) Sig. Concerns: 0 Withdrawn: 1			Funds (as of Q7) Total Grant: \$21,469,025 Total Match: \$22,395,709 Grant Funds Spent: \$2,857,105.62 (13.3%) Match Funds Documented: \$0 (0%)	
---	--	--	--	--	--	--	---	--	--	--	--

Project # and Title	Project Sponsor	Construction Implementation Status	Project Completion Site Visit Date	Engineer's Cert of Completion Rcvd (Y/N)	Submission Date for Final Invoice	Project Completion Report Status	Retention Requested (Y/N)	Retention Paid (Y/N)	Post-Performance Report # Submitted	Anticipated Date Retention Release Invoice Issued to DWR
01_Grant Administration	ABAG	N/A	N/A	N/A	Jun-21	Jun-21	N	N	N/A	Aug-21
02_Anderson Dam Seismic Retrofit	Santa Clara Valley WD	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn
03_Marin 2020 Turf Replacement	Marin Municipal WD	0%	None to Date	N/A	Sep-19	draft #1 September 2019	N	N	None to Date	Apr-20
04_East Palo Alto Groundwater Supply	City of East Palo Alto	97%	Aug-18	Jul-18	Aug-18	draft #1 March 2019	N	N	None to Date	Mar-19
05_Coastal San Mateo County Drought Relief Phase II	San Mateo RCD	50%	None to Date	Apr-19	Jun-19	draft #1 March 2019	N	N	None to Date	Jan-19
06_SFQuito Creek Flood Damage Reduction & Ecosystem Restore Phase 2	SFQuito Creek JPA	85%	None to Date	May-19	May-19	draft #1 May 2019	N	N	None to Date	Dec-19
07_Mt View Shoreline Portion of SBSRPR	State Coastal Conservancy	0%	None to Date	Dec-19	Feb-20	draft #1 February 2020	N	N	None to Date	Sep-20
08_Eden Landing Portion of SBSRPR	State Coastal Conservancy	0%	None to Date	Dec-20	Oct-20	draft #1 October 2020	N	N	None to Date	May-21
09_Novato Creek Flood Protection and Habitat Enhancement	State Coastal Conservancy	0%	None to Date	Dec-20	Dec-20	draft #1 December 2020	N	N	None to Date	Jul-21

AQPI Update

Reporting, Invoices & Payments

- Report/Invoice #7 is still under review at Sonoma Water.

Budget/Schedule

- Expenses are tracking within the Budget and progress is in line with amendment 1 schedule

Other Developments

- Estimated Installation date for permanent SCVWD X-Band Radar – Jan 2019
- Estimated Installation date for permanent SCWA X-Band Radar – Jan 2019
- East Bay Region Temporary X-Band Radar – Working through logistics with American Tower/EBMUD. Target installation Jan/Feb 2019 if feasible.
- SF Region Temporary X-Band Radar – Working through logistics with SFPUC. Target installation Jan/Feb 2019
- Started process of acquiring access to a C-Band that can be temporarily deployed next winter – at no additional cost to the project

11/15/18 IRWM Draft PSP Public Meeting Notes from Jake Spaulding

Timeline

Given comment period extension, 1st workshop looking more like March of 2018 – almost everything pushed back one month.

Process

They are interested in having people test the PIF form – if interested contact them.

They want draft of PIF forms for workshop.

A representative for each project being presented at workshop needs to attend the workshop

Other agencies will be at the workshops but if you need a specific agency let them know...i.e. coastal conservancy, EPA, DFW etc.

They will provide written feedback after the meeting

If eligibility issues, etc. they will ask for clarification and give 5 days for a response.

After workshop, we can submit projects that were not presented at workshop. We can also submit applications not incorporating their comments.

Draft awards likely to come out in groups of 2-4 funding regions at a time.

Prior to submitting app need to submit plan update (DWR doesn't need to have completed review yet)

Prior to agreement execution plan must be approved by DWR and plan must be adopted by region.

Scoring

Prop 1 doesn't require multi-benefit projects (prop 84 did). Single benefit projects are eligible.

DAC's

Planning allowed broad definition. This is why guidelines mention EDA/URC. For implementation the definition is strictly 80% MHI. So EDA and URC projects only fit under the general funding round.

Substantiating portion of benefits going to the EDA/URC/DAC can get you partial or full cost share waiver.

50% cost share – not clear whether it is for proposal or every project. The PSP says per project and that language was brought over by prop 1. DWR is checking whether they can change to project level and will clarify in the PSP.

Grant admin cap @ 10%.

FAQ

Funding areas with more than one region can submit more than one application – if only submit one then need to have a sole lead administrator.

What if don't apply for all the funding in round 1 = funds rollover to round 2

Can SRF loans be funding match – Yes

What if only partial benefit to a DAC – then still need CEQA in 6 month timeframe, but can apply for cost share waiver. Waiver doesn't apply to tribes unless they meet the DAC definition.

BCA required – no, but need at least a write-up of how determined it is beneficial.

Schedule/next steps

Point of contact deadline– pushed to Dec 14th

Funding request for rounds 1 & 2 also pushed to Dec 14th

When to hold the pre-application workshop

Still need to know by Feb 1 but for months March - July

POC letter needs to be signed, but then POC can tell them when we want workshop and funding request amounts.

Submit written comments by December 14th.

Public Comments

Melissa Sparks (AWCA) – wants to encourage a reinvigoration of IRWM – don't want program to dissolve out. Also wanted to comment on several program preferences. 6 month CEQA requirement is not in statute. They don't want it as it may disincentive regional projects. They think a 1 year minimum timeframe would be better as that's how long it takes to complete CEQA. Could be more inventive. For example use ranges for partial DAC's/URC that have to apply under the general program.

Identify unknown(San Diego) – also asking that the 6 month timeline be removed. Challenging to meet this. Need additional flexibility in order to put best projects forward.

Another commenter – adding onto Melissa comment - if tribe involved but only partial benefit then they are held to 6 months...no realistic given the complexities. North Coast will likely be commenting on this.

Regarding review and scoring – There is a project low score threshold. If project fails to meet it is that score then removed from program score? – yes.

If there is only partial funding it will be up to the grantee on how to allocate the funding.

Inviting other agencies (that might be able to leverage funding or involved in project) – some projects may be on hold until receive funding...so environmental will kick into high gear with draft funding. How do we complete in time – can DWR help get other agencies to prioritize our work.

Does low score threshold apply to single entities funding areas? Possibility – can apply anywhere.

If funding area wants to predesignate funding to the regions in area, can some go all in round 1 and some wait until round 2. – Yes, but need to defend why – especially since DACs might not be ready yet.

Question on representatives at the workshop – does it have to be someone from the agency implementing or could the region “cover” the project – they want the locals, but will not be checking credential's...they person need to be familiar with the project.

DAC mapping tool – they mentioned that just because a certain tribal land doesn't appear doesn't mean it isn't there.

Can email or call 916-651-7193 with questions

Bay Area IRWMP
Project Scoring Committee

Name	Agency	Functional Area	Region
Steve Ritchie	SFPUC	Chair	West
Brian Mendenhall	SCVWD	FP-SW	South
Mark Boucher	CCCFCWCD	FP-SW	East
Brenda Buxton	State Coastal Conservancy	Watershed	Regional
Judy Kelly	NBWA	Watershed	North
Mark Seedall	CCWD	WS-WQ	East
Cheryl Munoz	SFPUC	WW-RW	West
Robyn Navarra	Zone 7		East
Chris Choo	Marin County		North

BAIRWMP Coordinating Committee
Schedule of Future CC Meetings

Date	Location
January 28, 2019	Zone 7
February 25, 2019	???
March 25, 2019	??